Work order No.:- EE(Ele)/Dt/WO/16/2013-14 Date 21.01.2014

BR No : 11/14-15
Date : 20.05.2014.
SBR No : 09/14-15
Date : 20.05.14.

M. A. R. 57 (Rule 116)

Measurement Book

No. C/08

Serial No. ..... T/c - 015-13-000056 109279

Name of work ..... Providing SV ~~Street Light~~ timer Switch and control wire From ..... To .....

Name of Contractor of nature of Agency ..... at Ward No-15

Date of commencement of work..... M/s Chaithanya Electricals

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1.	Supplying Leh pressure Sodium Vapour ~~Street light~~ ~~fitting~~ Die cast aluminium canopy with aluminium housing for control gear, finished Stove enamel gray glossy white canopy interior with a pair of anodized aluminium reflectors with toughened flat glass gasket lining for dust/insect resistance duly wired with porcelain holder copper choke, ignitor and HPF condenser including a Sodium Vapour lamp. 11.250 W (A) Group 'A'						
						10 Nos	6200-00
							62,000.00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	2. Supplying & fixing 32mm dia class A GI pipe bracket upto 2 mtrs long bent at suitable angle and fixing to ~~the~~ bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts & nuts and wiring using suitable capacity wires complete (b) using 32 mm dia G.I. pipe				10 mts	150.00	1500.00
	3. Fabricating Supplying and Mounting MS ~~box~~ made out of 5 SWG suitable for floor/wall mounting clamps fully weather proof with provision for better heat dissipation, provided with hinged front cover equipped with tamper proof locking arrangements with suitable bijel clamps with necessary cable entry						

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

Serial No. .....

109280

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	pipe with gland and box should be finished with 2 coats of red oxide primer paint & finally finished with approved colour enameled metal paint etc, complete (b) 165mm				59600 sqmm	0.2	11,920.00
4.	Supplying and fixing of porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts & washers etc, complete (c) 63 Amps.				8 nos	65.00	520.00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	5. Supplying and fixing Micro processor based Astronomical timer Switch with using necessary bolts, nuts & washers etc,	8 nos				6700.00	53,600.00
	6. Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials & 'C' type curve Indicator ON / OFF energy ~~class~~ 3 with short circuit breaking capacity of 10K & complete wiring as required (b) 40-63 amps SP (1) Group 'A'	8 nos				280.00	2,240.00

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

Serial No. 109281

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
7.	Supply and fixing apt 4 pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc complete with AC-3 Rating and as per IS-13947 (c) 60-80 Amps				8 Kg	3800.00	30,400.00
8.	Supplying and fixing angle iron framework fabricated out of M.S. angle iron and M.S flat with bolts, washers etc & painted with 2 coats of red oxide and then two coats of approved paint — (a) 40x40x6mm				8 mtr	10.00	80.00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
9.	Supplying of LT UG cable having aluminium conductor PVC insulated, Sheathed, galvanised steel wire/steel tap armoured cable with PVC outer sheathing 1.1 K.V. class 1. class 'A' PVC cable (d) 4 core 16 Sqmm						
						72 mtr 100.00	₹200.00
10.	Labour charges for laying of 1.1 K.V. class UG cable in existing trench G.I. pipe/stoneware pipe/on wall/ on pole as required 11. On wall/structure (a) 6 Sqmm to 16 Sqmm						
						72 mtr 10.00	₹20.00
11.	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following size (f) 16 Sqmm						
						48 No 4.00	192.00
						Total	1,70,372.00

B;U : 170372/-
IT(2%): 3407/-
KSTC(4%): 6815/-
LWC(1%): 1704/-
CBP(2%): 3408/-
SDCS(5%): 8519/-
Fine: 770/-
T.D: 21385/-
₹ 148987/-

M. A. R. 57 (Rule 116)

Measurement Book

No. C/08

109282

Serial No. ..... From ..... To .....

Name of work .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

170372/-
148,987/-
One Lack fourty Eight Thousand Nine Hundred Eighty Seven
21385/-

Received and Entered in Measurement Book No. ..... Page .....
Passed by Chargue for Rs. .....
Executive Engineer (Ele)
Accounts Assistant Gr. .....
Accounts Superintendent
Executive Engineer (Ele)

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	certificate :-	1. work done satisfactorily					
	2. Amount claimed in this bill has not been claimed in any of the previous bill						

ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Ban[illegible]

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	250W S.V. Fitting details						
	(1.) TC-8/MPE/15/PN/00/05/03/0 Ramesh Road, Prashanth Nagar, #1702/A					(3.) TC/182/MPE/15/KN/02/00/04/S Opp Shanthinikethan Apt	
	(2.) TC 158/MPE/15/PN-KR/03/2 Bhumika Nilaya, 5th cross, Prashanth Nagar					(4.) TC/53/MPE/15/C9/00/02/03/S Opp prime-Tech computer Coconut garden Road, T. Dasara	
	(3.) TC/12/MPE/15/KN/00/03/06/0 Medium primary High School Near, Kalyan Nagar					(5.) TC/86/MPE/15/KGC/01/00/12/S Krishnan gowda c/o opp. Reeds computer Educatio	
	(4.) TC/82/MPE/15/KMR/11/0 Kalastri nagar main Road opp to 1250					(6.) TC/86/MPE/15/KGC/01/00/04/S Krishnagowda c/o. Ichs, Bangbore	
	(5.) TC/6/MPE/15/DH/03/00/12/0 Hira Masjid Road oppto Mahesh Nani chicken Centre Dasanahalli					(7.) TC/78/MPE/15/DH/1/KKR/A/S Opp TDS Traders Kannadan Kasthuri Road, T. Dasanahalli	
	(6.) TC/15/MPE/15/ML/00/04/08/0 MTS c/o, #1348, 2nd cross.					(8.) TC/16/MPE/15/CG/TR/02/05/S Opp AL Telecom #13, Azeez Manzil, T. Dasanahalli	
	(7.) TC-75/MPE/15/ML/00/04/13/0 Nandagopal Nilaya, 5th cross MTS c/o.						
	(8.) TC-17/MPE/15/DH/KKR/22/0 Kannada Kasthuri Road, Imain						
	(9.) TC-77/MPE/15/KGN/GSR/10/0 Imain 3rd cross #241/A. Kempegowda Nagar						
	(10.) TC-77/MPE/15/KGN/GSR/15/0 Kempegowdanagar, Imain 6th cross.						
	Timer Details						
	(11.) MPE/15/KN/01/00/04/S Opp Ashraya Apt floor, Govt School Road T. Dasanahalli B						
	(12.) TC/182/MPE/15/KN/02/00/04/SV Opp Shanthiniketan Apt						

Bi
IT
ks
Lu
c
s